ಸಂಖ್ಯೆ | ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ:– Providing street boards in ward no:03 of Yelahanka Satellite Town Sub Division ಎಂಬ ಕಾಮಗಾರಿಗೆ ಇ.ಓ.ಟಿ ಮಂಜೂರಾತಿ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:–1) ಕಾಮಗಾರಿ ಆದೇಶ ಸಂ: BBMP/EE/YNK.D/EPMT-19/W.O/30/ 2020-21, dt: 27-7-2021.

2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ಪತ್ರದ ದಿ:

*****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗದ ವಾರ್ಡ್ ನಂ:03, ಅಟ್ಟೂರು ವ್ಯಾಪ್ತಿಯಲ್ಲಿ Providing street boards in ward no:03 of Yelahanka Satellite Town Sub Division ಎಂಬ ಕಾಮಗಾರಿಯು ರೂ.50.00 ಲಕ್ಷಗಳಿಗೆ ಮಂಜೂರಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಉಲ್ಲೇಖದಂತೆ Sri.Lakshman.P 1ನೇ ದರ್ಜೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ದಿನಾಂಕ:27–7–2021 ರಂದು ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಿರುತ್ತಾರೆ. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ **ಕೋವಿಡ್–19 ಹಿನ್ನಲೆಯಲ್ಲಿ ಅನಾರೋಗ್ಯ ಹಾಗೂ ವೈಯಕ್ತಿಕ ಕಾರಣದಿಂದ ಕಾಮಗಾರಿ ವಿಳಂಭವಾಗಿರುತ್ತದೆ.** ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿಗಧಿತ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗೆ **90 ದಿನಗಳ** ಕಾಲಾವಕಾಶವನ್ನು ಕಾರ್ಯಾದೇಶದಲ್ಲಿ ನಿಗಧಿಪಡಿಸಲಾಗಿತ್ತು. ಆದರೆ ಸದರಿ ಅವಧಿಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ದಿನಾಂಕ: 30/12/2022 ರಂದು ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದ್ದು, ಒಟ್ಟು ~~459~~ 355 ದಿನಗಳ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಯನ್ನು ದಂಡ ವಿಧಿಸಿ / ವಿಧಿಸದೆ ಮಂಜೂರಾತಿಗಾಗಿ ಕೋರಿ ಕಡತವನ್ನು ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಮಂಡಿಸಿದೆ.

ಸ.ಅ.

ವಾರ್ಡ್ ನಂ:03

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು–64.

Executive Engineer (YNT) ಕಂಡಿಕೆ (1) ಹಾಗೂ (3)ರಲ್ಲಿ ಉಲ್ಲೇಖಿಸಿರುವಂತೆ ವಿಳಂಬವಾಗಿರುವ ದಿನಗಳಿಗೆ ದಿನ ಒಂದಕ್ಕೆ ರೂ 25/- ನಂತೆ ದಂಡ ವಿಧಿಸಿ ಕ್ರಮ ಕೈಗೊಳ್ಳಲು ಕಾಗದಕ್ಕೆ ಮುಂದಿನ ಪರಿಶೀಲನೆಗೆ ಕೋರಿ ಸಲ್ಲಿಸಿದೆ.

ಪ್ರ.ಸ.ನೋ 3/23

ಮುಖ್ಯ ಅಭಿಯಂತರರು

EXTENSION OF TIME PROPOSAL

1	Name of work	Providing street name boards in ward no:03 of Yelahanka Satellite Town Sub Division
2	Amount of work portion	Rs, 49,04,491=00-
3	Estimated Cost Rs. in lakhs	Rs.50.00 lakhs
4	Name of Contractor	Sri Lakshman
5	Agreement no	BBMP/EE/YNK.D/EPMT/AG/19/ 2020-21, dt:2-7-2021
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-9/WO/30/ 2020-21, dt:21-7-2021
7	Time limit orriginally fixed for completion	90 days.
8	Date of application by the contractor for granting time extenstion	–
9	Date of receipt of application in the Sub Division office	—
10	Extension granted if any	—
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	40 %
12	Work carried out during 1st extension	—
13	Work carries out during 2nd extension	—

14	Work carries out during 3rd extension	—
15	Time now applied for	355 days.
16	Date of recommanding time 2nd extension	—
17	Date of recommanding time 3rd extension	—
18	Weather the original application of the contractor is enclosed	Enclosed
19	Balance of remaining work	60%.
20	Probable time required for completion of remaining work	
21	Cost work charged establishment charged on the work after the expairy original period	Nil.
22	Weather notice as per clause of contract has been issued	Yes.
23	Remarks of the AEE and the daily rate of penalty proposed	Recommended for Approval.
24	Remarks of the EE and the daily rate of penalty proposed	Rs 25/- per day penalty May be imposed.

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Executive Engineer
Yelahanka, Division

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ತುವನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೮

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ